



BONESTROO

CONTACTS:

CITY ENGINEER

- **Stan Hanson**
320.529.4365

FIELD

INSPECTOR

- **Tim Brawthen**
320.267.7647

CITY

PUBLIC WORKS

- **Joe Mergen**

Cell: 320.980.2990

Office : 320.845.2388

Safety- On any project, our first concern is always safety. Please be reminded the size and weight of the machinery, and the noise and dust produced makes it difficult for workers to keep track of the whereabouts of onlookers, especially children. You can help us minimize the potential for accidents by keeping neighborhood children clear of the construction area and equipment at all times.

Project Update No. 2

2010 CAPITAL IMPROVEMENTS

JULY 1, 2010

Project Schedule

Please note: Due to the weather, the previous schedule has been revised.

Completed Work:	Sanitary sewer installation up to 3rd Avenue and storm sewer on 1st Avenue.
Current Work:	Sanitary sewer installation on 7th Street (south of 1st Avenue) and sub-cutting on 1st Avenue.
Beginning of the week July 5:	Watermain installation along 1st Avenue starting at 8th Street and then south on 7th Street. Service installation on 1st Avenue and on 7th Street (south of 1st Avenue). Approximate duration: One and a half weeks.

Sub-Cutting

The Contractor will begin sub-cutting the roadway this week along 1st Avenue. Sub-cutting consists of excavating the roadway down approximately two feet and bringing in fill to bring the road base back to elevation. The Contractor will notify you the day before if access to your driveway is unavailable.

Tree Removal

Part of the project includes replacing water and sanitary sewer service lines from the main to your property. If your service line is close to a tree, the tree roots may be damaged during trench excavation. The Contractor will take measures to minimize damage to the trees.

The City and Contractor can not guarantee that the tree will not be damaged during construction. With prior approval, they will be removing trees that are likely to be damaged in excavation. If you choose to keep your tree, contact Tim Brawthen he will explain the risks that you are taking as well having a form for you to sign. Any tree not taken during excavation will be the homeowners responsibility.

Have a great July 4th!

There will be no construction on July 5th, due to the Independence Day observed Holiday.

Have a great and safe Holiday weekend!